

**To:** Way, Steven[way.steven@epa.gov]  
**From:** Matt Francis  
**Sent:** Fri 8/29/2014 7:19:22 PM  
**Subject:** RE: R n B photos

Looked like same photo of Frontiers set up.

Sent via the Samsung Galaxy Note® 3, an AT&T 4G LTE smartphone

----- Original message -----

From: "Way, Steven"  
Date: 08/29/2014 11:05 AM (GMT-07:00)  
To: Matt Francis  
Subject: RE: R n B photos

Did you get 2 emails w photos ?

Steven Way  
Federal On-Scene Coordinator  
Emergency Response Unit  
US EPA - Region 8  
1595 Wynkoop Street  
Denver, CO 80202

Office: 303-312-6723

-----Original Message-----

From: Matt Francis [mailto:m.francis@erllc.com]  
Sent: Friday, August 29, 2014 10:47 AM  
To: Way, Steven  
Subject: RE: Gold King - I beams

So maybe it isn't much of a challenge.

Sent via the Samsung Galaxy Note(r) 3, an AT&T 4G LTE smartphone

----- Original message -----

From: "Way, Steven"  
Date: 08/29/2014 10:45 AM (GMT-07:00)  
To: Matt Francis  
Subject: RE: Gold King - I beams

Correct the parallel, one on each side placement, would not contact water. The rock may be sulfide rich, and it would be easier to set the I-beams on finer grained material.

Steven Way  
Federal On-Scene Coordinator  
Emergency Response Unit  
US EPA - Region 8  
1595 Wynkoop Street  
Denver, CO 80202

Office: 303-312-6723

-----Original Message-----

From: Matt Francis [mailto:m.francis@erllc.com]  
Sent: Friday, August 29, 2014 10:42 AM  
To: Way, Steven  
Subject: RE: Gold King - I beams

If the beams are parallel and we can trench, is it an issue?

Sent via the Samsung Galaxy Note(r) 3, an AT&T 4G LTE smartphone

----- Original message -----

From: "Way, Steven"  
Date: 08/29/2014 10:36 AM (GMT-07:00)  
To: Matt Francis  
Subject: RE: Gold King - I beams

Matt,

Let's see if this is even what they want to do. The other option to project the steel is to put in some clean bedding material.

-----Original Message-----

From: Matt Francis [mailto:m.francis@erllc.com]  
Sent: Friday, August 29, 2014 10:29 AM  
To: Way, Steven  
Subject: Fwd: Gold King

Sent via the Samsung Galaxy Note(r) 3, an AT&T 4G LTE smartphone

----- Original message -----

From: Bob Heeter  
Date: 08/29/2014 10:18 AM (GMT-07:00)  
To: Matt Francis  
Subject: RE: Gold King

I'll do some checking on some coatings, the steel sets would have to be sand blasted prior to any coating being applied.

-----Original Message-----

From: Matt Francis [mailto:m.francis@erllc.com]  
Sent: Friday, August 29, 2014 10:15 AM  
To: Bob Heeter  
Cc: Chris Hassel  
Subject: RE: Gold King

Any kind of spray on coating you are aware of?

Sent via the Samsung Galaxy Note(r) 3, an AT&T 4G LTE smartphone

----- Original message -----

From: Bob Heeter  
Date: 08/29/2014 10:13 AM (GMT-07:00)  
To: Matt Francis  
Cc: Chris Hassel  
Subject: RE: Gold King

Matt, the beams would run parallel to the tunnel and they will be anchored to the sill with 4' dywidag bolts on about 4' centers adding the rigidity of the individual sets and steel set structure as a whole. As far as the pH of the water, sizing of the grade beam would increase life to an extent, however the steel sets are a different matter they are what they are unless we what to change them to a different material. What is the life expectancy of the adit. Thanks in advance for the mine rescue info.

Thanks  
Bob

-----Original Message-----

From: Matt Francis [mailto:m.francis@erllc.com]  
Sent: Friday, August 29, 2014 9:55 AM  
To: Bob Heeter  
Cc: Chris Hassel  
Subject: RE: Gold King

EPA likes the grade beam idea provided they can go parallel to the bottom rather than crossing from side to side. The reason for that is if they cross we will have to figure out a way to pipe the water across them. I understand crossing would add rigidity but the water is an issue. We tested the pH of the water after you left and found it is 2.65. Obviously that presents an unexpected curveball for both steel and concrete. Any suggestions?

EPA has contacted San Juan Mine rescue and I have thier call list I can forward you.

I'll talk with them about dumping over the edge. Not sure why they've indicated they want it accumulated on top.

Thanks for coming down yesterday. Truly appreciated.  
Matt

Sent via the Samsung Galaxy Note(r) 3, an AT&T 4G LTE smartphone

----- Original message -----

From: Bob Heeter  
Date: 08/29/2014 9:43 AM (GMT-07:00)  
To: Matt Francis  
Cc: Chris Hassel  
Subject: Gold King

Matt, good morning, good to see you yesterday. As we discussed yesterday, I will get after ordering tie rods, bolts nuts and washers for the steel sets. I would like to get the decision on the grade beams like we talked about so I can get that steel on the way, or figure out how I am going to form and pour either

Thank you,  
Bob Heeter  
Superintendent  
[cid:image001.jpg@01CFC36A.C61D4370]  
HARRISON WESTERN CONSTRUCTION CORPORATION  
1208 Quail Street  
Lakewood, Colorado 80215  
T (303) 234.0273 x202 | C (775-340-1776) F (303) 237.9868

Confidentiality Warning: This e-mail and any attachments contain information intended only for the use of the individual or entity named above. If the reader of this e-mail is not the intended recipient or the employee or agent responsible for delivering it to the intended recipient, any dissemination, publication or copying of this e-mail is strictly prohibited. The sender does not accept any responsibility for any loss, disruption or damage to your data or computer system that may occur while using data contained in, or transmitted with, this e-mail. If you have received this e-mail in error, please immediately notify by return e-mail. Thank you